



## DRYER INSTALLATION CHECKLIST

**THIS FORM MUST BE COMPLETED AND RETURNED TO PROTO-VEST, INC.  
IN ORDER FOR THE WARRANTY TO BE VALID**

Car Wash Name:

Date of Installation:

Street Address:

City, State, Zip:



Owner:

Phone:

Fax:

Email:

### 3 PHASE MOTOR CONNECTIONS

- Wire size (75°C rated) to 3 phase motors AWG# \_\_\_\_\_ (copper only)
- Split lug connectors used at motors connections. Yes No (circle one). (No wire nuts allowed per NEC Codes).
- Motor voltage 208 230 460 (circle one)
- What are the three voltage readings measured at the bottom terminal of the motor starter between phases 1&2, 1&3, 2&3 when the motor is on?  
VOLTAGE \_\_\_\_\_ 30 hp
- What are the amperage readings from the motors? These three amperage readings (one per phase/leg) are to be taken with the motor running at full speed and Airgates open, if installed.  
AMPERAGE \_\_\_\_\_ 30 hp
- What is the rotation of each motor when looking at motor cooling fan?  
30 hp CCW  or CW  (circle one)
- Is each motor leveled and lagged down in six places (refer to installation manual)? Yes No (circle one)
- How many times is the motor started per hour? \_\_\_\_\_